

RAC & PACi Commissioning Sheet

Fill in during commissioning and retain a copy for your records. Leave this with the end user.

Name		Indoor Type		Indoor Ser No	
Company		Outdoor Type		Outdoor Ser No	
End User		Grille Type		Grille Ser No	
Date		Gas Type		Extra Gas (g)	
Voltage L1/L2		Voltage L1/N		Gas Pressures	
Voltage L2/L3		Run Amps Cool		Cooling	
Voltage L1/L3		Run Amps Heat		Heating	
Gas Line Dia		Gas Line Length		Vertical Lift	
Liquid Line Dia		Liq Line Length		Trap Qty	
Pump Used	Yes / No	Pump Type		Pump Lift	
Outdoor Unit	Wall / Floor	Outdoor Unit	Above / Below	Tower Reqd	Yes / No
Press Test psi		Test for (min)		Test Witness	
Vac Test micron		Test for (min)		Test Witness	

	Cooling	Heating
Indoor Inlet Air Temp		
Indoor Outlet Air Temp		
Indoor Coil Temp		
Outdoor Inlet Air Temp		
Outdoor Outlet Air Temp		
Outdoor Disch Pipe Temp		
Outdoor Coil Temp		
Outdoor Gas Pipe Temp		
Outdoor Liq Pipe Temp		

Sketch Pipe Layout Below

Comments

I confirm I have explained the workings of the machine and controller to the user and carried out the commissioning tests required by the manufacturer.

Signed
Date